

New Builds @ The Grand Ocean Estate

Weekly Newsletter: week commencing 1st June 2026



SITE WORKS & PROGRESS

- **Atlantic Heights:**
 - Scaffold installation is now complete.
 - 75% of the render has now been removed.
 - Installation of new non-combustible insulation will commence to the South & West elevations.
- **Ionian Heights:**
 - Scaffold installation to the North and East elevations will continue.
- **Internal Condition Surveys:**
 - Ionian & Caspian: ongoing.
 - Pacific Heights: to commence on the 3rd June 2026.
- **Ongoing works:**
 - We will continue to remove all external lighting from the outside of the buildings ahead of the render removal- [please email us to arrange a convenient time: cbggrandocean@cbg-construction.co.uk](mailto:cbggrandocean@cbg-construction.co.uk)

01/06/26

Atlantic Heights: Replace external boarding to South and West elevations.

01/06/26

Ionian Heights: Continue scaffolding to all areas.

01/06/26

Internal condition surveys (Ionian, Caspian & Pacific).
External lighting removal to all buildings.

KEY CONTACTS

Resident Liaison Officer

Jackie House

M: 07831775796

E: cbggrandocean@cbg-construction.co.uk